

Section F
Deliveries and Performance

1. The Contractor shall complete all work according to the following schedule:

| Task | Days to Complete Task | Time in Total Calendar Days | Completion Date |
|--|-----------------------|-----------------------------|-----------------|
| Give package to Contracting | | | 15-Dec-00 |
| Prepare CBD announcement | 2 | 2 | 17-Dec-00 |
| Announcement period in the CBD | 15 | 17 | 01-Jan-01 |
| Mail RFP | 1 | 18 | 02-Jan-01 |
| (1) Submit portfolio/proposals for evaluation and testing | 45 | 63 | 16-Feb-01 |
| Government review to determine competitive range | 21 | 84 | 09-Mar-01 |
| (2) Contact and interview qualified offerors and establish price | 30 | 114 | 08-Apr-01 |
| MRTeam review | 21 | 135 | 29-Apr-01 |
| (3) Notice of award to contractor mailed | 7 | 142 | 06-May-01 |
| Post award conference at the Visitor Center | 14 | 156 | 20-May-01 |
| Phase I - Review Previous Design Effort, Create Interpretive Plan and Develop Design Concept | | | |
| (1) Review and submit report of findings and recommendations | 28 | 184 | 17-Jun-01 |
| MRTeam review | 14 | 198 | 01-Jul-01 |
| (2) Create/submit interpretive plan at the District Office | 28 | 226 | 29-Jul-01 |
| MRTeam review | 14 | 240 | 12-Aug-01 |
| (3) Develop and present design concept and written report at the District Office | 28 | 268 | 09-Sep-01 |
| MRTeam review | 14 | 282 | 23-Sep-01 |
| Deliver Final Design Concept Report | 7 | 289 | 30-Sep-01 |
| Phase II - Design Development | | | |
| Create/present/submit design development report and model at the District Office | 63 | 345 | 02-Dec-01 |
| MRTeam review | 35 | 380 | 06-Jan-02 |
| Deliver Final Design Development Report | 28 | 408 | 03-Feb-02 |
| Phase III - Final Exhibit Design, Text, Costs, Design Drawings and Preliminary Specifications | | | |
| (1) Produce and submit preliminary package (75%) | 112 | 520 | 26-May-02 |
| MRTeam review | 14 | 534 | 09-Jun-02 |
| (2) Make revisions and submit draft final package (95%) | 21 | 555 | 30-Jun-02 |
| MRTeam review | 7 | 562 | 07-Jul-02 |
| (3) Make revisions and submit final package (100%) | 7 | 569 | 14-Jul-02 |
| Phase IV - Fabrication and Pretest | | | |
| Interm in-shop inspection 56 days after fabrication start | | | |
| Complete fabrication of exhibits | 119 | 688 | 10-Nov-02 |

| | | | |
|--|---|-----|-----------|
| Set up exhibits and conduct pretest | 7 | 695 | 17-Nov-02 |
| Government inspection at contractor's facility | 7 | 702 | 24-Nov-02 |

Phase V - Delivery, Installation, Run-Through, Manuals and Training

| | | | |
|--|-----|------|-----------|
| (1) Deliver and install exhibits, perform run-through and deliver operations and maintenance manuals | 21 | 723 | 15-Dec-02 |
| Make corrections and adjustments | 7 | 730 | 22-Dec-02 |
| Government acceptance | 7 | 737 | 29-Dec-02 |
| (3) Train staff | 14 | 751 | 12-Jan-03 |
| 1 year warranty and telephone support | 365 | 1116 | 12-Jan-04 |
| 1 additional year of telephone support | 365 | 1481 | 11-Jan-05 |

There is a bonus of 2% of the contract price if the Contractor can complete the installation of the exhibits and train the Corps personnel by 90 days ahead of schedule.

3. The Contractor shall install exhibits at the Visitor Center, (specific physical location), city, state, zip

4. All deliverable items except final exhibits shall be delivered to the following address:

POC (should be Contracting Officer's Representative (you))

U.S. Army Corps of Engineers, District Office

ATTN: (Room)

Mailing address

city, state, zip code

Phone: ()

Fax: ()